



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
July 29th—August 16th 2019



CGSCHMIDT
INC.

SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

SINCE LAST UPDATE:

New Addition

- Punch list items are completed
- Owner has been given the space for cleaning and move in.

Remodel

- New Main Office windows have been installed
- New walls have been mudded taped and painted
- Tile has been completed in bathrooms as well as toilet partitions.

MILESTONE DATES:

- New addition Punch list completed and owner moving into space on 8/5—Achieved!!
- Occupancy for entire building on 8/16—Achieved!!

GOAL FOR NEXT UPDATE:

New Addition

- Punch list Items will be corrected/completed
- Owner will move into space and setup furniture

Remodel

- Bathroom Accessories will be installed
- Casework will be installed/finished
- Punchlist will be conducted and completed



Parking Lot Striping



Bathroom Partitions



Main office walls and flooring