



# CONSTRUCTION UPDATE

**WHITNALL**  
SCHOOL DISTRICT

Hales Corners Elementary  
Jan. 7th — Jan. 11th 2019



**CGSCHMIDT**  
INC.

## SAFETY:

**Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.**

## PROGRESS THIS WEEK:

### HCE Sitework

- The remaining section of the Access/Maintenance Road has been completed for subgrade.

### HCE Footings/Foundation

- Footings and Foundation Walls continue to be excavated, formed, and poured as needed.
- Masonry walls are being built inside heated hydraulic scaffolding sections.

### HCE—Bid Pack #2

- The BP #2 bidders have been approved by the board and invitations to be project are being sent out.

## MILESTONE DATES:

- Masonry Bearing Walls—1/7/19—Goal Achieved!
- Steel Joists/Decking—2/4/19

## GOAL FOR NEXT WEEK:

### HCE Sitework

- Storm system in access road will be completed.

### HCE Footings/Foundation

- Footings and foundation walls continue to be formed, poured and backfilled as completed.
- Masonry walls will continue to be built.



Example of completed Masonry wall



Masonry Walls being built.



Access/Maintenance Road Subgrade