



# CONSTRUCTION UPDATE

**WHITNALL**  
SCHOOL DISTRICT

Hales Corners Elementary  
Jan. 14th — Jan. 18th 2019



## SAFETY:

**Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.**

## PROGRESS THIS WEEK:

### HCE Sitework

- The hard surface play area is completed for sub-grade right before the major snow fall.
- Storm system through maintenance road completed.

### HCE Footings/Foundation

- Footings and Foundation Walls continue to be excavated, formed, and poured as needed.
- Masonry walls are being built inside heated hydraulic scaffolding sections.

### HCE—Bid Pack #2

- The BP #2 bidders have been approved by the board and invitations to the project are being sent out.

## MILESTONE DATES:

- Steel Joists/Decking—2/4/19—being moved to 2/20/19 due to weather and manufacture delays.

## GOAL FOR NEXT WEEK:

### HCE Sitework

- Work on new water main

### HCE Footings/Foundation

- Footings and foundation walls will be completed next week.
- Masonry walls will continue to be built.



Completed Masonry wall, shows door openings and HVAC openings in wall



Stone Subgrade installed before major snow fall



Footing/Foundation wall backfilled