



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
December 10th—14th 2018



SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

MILESTONE DATES:

- Footings/Foundation—12/17/18
- Masonry Bearing Walls—1/7/19
- Steel Joists/Decking—2/4/19

PROGRESS THIS WEEK:

HCE Sitework

- CG Schmidt Construction Trailer set
- Stone for Maintenance/Access Road is going in
- Site Grading continues
- Temporary power for trailers is roughed in

HCE Footings/Foundation

- Footings continue to be excavated as needed
- Formed and poured courtyard stairs

HCE—Bid Pack #2

- Bid due date is 12/20/18

GOALS NEXT 2 WEEKS:

HCE Sitework

- Storm system under access road start to go in

HCE Footings/Foundation

- Footings continue to be formed and poured

HCE—Bid Pack #2

- Receive Bids on due date and start bid scope reviews.



CG Schmidt Construction Trailer



Courtyard Stair Footings Poured



Temporary power line for construction trailers