



# CONSTRUCTION UPDATE

**WHITNALL**  
SCHOOL DISTRICT

Hales Corners Elementary  
December 17th—21st 2018



## SAFETY:

**Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.**

## MILESTONE DATES:

- Footings/Foundation—12/17/18— Goal Achieved!
- Masonry Bearing Walls—1/7/19
- Steel Joists/Decking—2/4/19

## PROGRESS THIS WEEK:

### HCE Sitework

- CG Schmidt Construction Trailer power connected
- Storm drainage system is being installed in courtyard

### HCE Footings/Foundation

- Footings continue to be excavated as needed
- Formed and poured East footings

### HCE—Bid Pack #2

- Bid due date was 12/20/18.
- Scoping BP#2 bidders for 1/14 board approval.

## GOALS NEXT 2 WEEKS:

### HCE Sitework

- Storm system temp connection near Janesville Road.
- Footing Excavation continues

### HCE Footings/Foundation

- Footings and foundation walls continue to be formed and poured and backfilled as completed.

### HCE—Bid Pack #2

- Continue to scope bidders.



Foundation Wall Forms



Storm Drainage System



Footing forms stripped