



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
Jan. 21st — Jan. 25th 2019



CGSCHMIDT
INC.

SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

PROGRESS THIS WEEK:

HCE Sitework

- New water main pipe has been installed in the open field.

HCE Footings/Foundation

- Footings and Foundation Walls continue to be excavated, formed, and poured as needed.
- Masonry walls are being built inside heated hydraulic scaffolding sections.

MILESTONE DATES:

- Steel Joists/Decking—2/20/19

GOAL FOR NEXT WEEK:

HCE Sitework

- Put on hold until weather clears (not so cold)

HCE Footings/Foundation

- Footings and foundation walls will be completed next week. (this was pushed back due to snow/cold delays.)
- Masonry walls will continue to be built.



Overall Site Picture, Masonry Enclosures on either side of new addition building block walls



Masonry Block wall to the East which is against the existing building



Masonry Block wall to the West which is against the existing building