



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
Dec. 31st '18—Jan. 4th '19



CGSCHMIDT
INC.

SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

PROGRESS THIS WEEK:

HCE Sitework

- Storm System connection through maintenance access road is complete.

HCE Footings/Foundation

- Footings continue to be excavated, formed, and poured as needed
- Foundation walls are being formed, poured and backfilled as they are completed.

HCE—Bid Pack #2

- Scoping BP#2 bidders for 1/14 board approval.

MILESTONE DATES:

- Masonry Bearing Walls—1/7/19
- Steel Joists/Decking—2/4/19

GOAL FOR NEXT WEEK:

HCE Sitework

- Storm system in access road will be worked on.
- Excavation/Footings/Foundation walls/Backfilling continues.

HCE Footings/Foundation

- Footings and foundation walls continue to be formed, poured and backfilled as completed.

HCE—Bid Pack #2

- Complete bid pack #2 scope review and award sub-contractors.



Masonry Hydro Mobile Scaffolding.
Moves up as wall is built. Plastic is to keep heat in.



Hallway Foundation Wall



Classroom Footing Foundations