



# CONSTRUCTION UPDATE

**WHITNALL**  
SCHOOL DISTRICT

Hales Corners Elementary  
Jan. 28th — Feb. 1st 2019



## SAFETY:

**Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.**

## PROGRESS THIS WEEK:

### HCE Sitework

- Dug a temporary storm water trench to manage the direction of the water onsite.

### HCE Footings/Foundation

- Footings and Foundation Walls continue to be excavated, formed, and poured as needed.
- Masonry walls continue to be built inside heated hydraulic scaffolding sections.

## MILESTONE DATES:

- Steel Joists/Decking—2/20/19

## GOAL FOR NEXT WEEK:

### HCE Footings/Foundation

- Footings and foundation walls will be completed next week. (this was pushed back due to snow/cold delays.)
- Masonry walls will continue to be built.



Masonry Block Walls—North Kindergarten Room



Masonry Block wall—Inside Courtyard—Looking South



Temporary Storm Water Trench