



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
Feb. 11th — Feb. 15th 2019



CGSCHMIDT
INC.

SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

MILESTONE DATES:

- Steel Joists/Decking — February 20th
- Roofing Completed — April 2nd
- Enclosure Completed — June 24th

PROGRESS THIS WEEK:

New Addition

- Masonry walls continued to be built inside heated hydraulic scaffolding sections. The south face of the new addition is exposed and visible from Janesville Road.

GOAL FOR NEXT WEEK:

New Addition

- Masonry walls will be completed.
- Steel joists and beams delivered, unloaded and organized to be installed by forklift and crane.
 - Crane will arrive on Friday to install the long spanning joists and roof decking.
 - Students will have a chance to sign a steel beam before it is installed.



Masonry Block wall—South most wall facing Janesville Road



Masonry heated enclosure—west most wall



Inside Kindergarten classrooms looking south towards Janesville Road