



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
May 6th—24th 2019



SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

SINCE LAST UPDATE:

New Addition

- MEP Inwall is completed and above ceiling rough in is wrapping up.
- Drywall is completed, along with mudding/taping
- Priming and painting of walls and exposed ceilings is underway.
- The courtyard playground is installed and final grading is completed and ready for the poured rubber surfacing.
- Glass framing and windows are all installed (except certain leave out areas needed for construction access).

MILESTONE DATES:

- Courtyard poured rubber surface Starting—June 3rd
- Enclosure Completed — May 24th—Goal Achieved!!

GOAL FOR NEXT UPDATE:

New Addition

- Walls and exposed ceilings will be painted
- Ceiling grid will be installed with MEP above ceiling finishes (lights, grilles, etc.) will be installed
- Casework will be installed/wrapping up
- Ceramic Tile installed in bathrooms along with fixtures
- Wrapping up with marker boards/tack boards, doors/hardware, and bathroom accessories



Courtyard Playground Equipment installed



Brick Veneer Completed



MEP Above Ceiling Rough ins are installed and insulated, taping/mudding complete, priming and painting is underway.