



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
June 8th—July 26th 2019



CGSCHMIDT
INC.

SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

SINCE LAST UPDATE:

New Addition

- Doors and Hardware are completed.
- Flooring is completed.
- Punch List has been conducted.

Remodel

- Interior masonry infills are completed.
- Plumbing rough ins are completed.
- Classroom heating unit vent heaters are installed.
- New walls are framed and drywalled.

MILESTONE DATES:

- New addition Punch list completed and owner moving into space on 8/5
- Occupancy for entire building on 8/16

GOAL FOR NEXT UPDATE:

New Addition

- Punch list Items will be corrected/completed
- Owner will move into space and setup furniture

Remodel

- New Main Office Windows will be installed.
- New walls will be mudded and taped.
- First coat of paint will be applied.
- Tile will be completed in Bathroom Sets.



Bathroom Wall Tile



New Addition Carpet Tile



New Main office walls are up



New Unit Vent Heaters Installed in classrooms