



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
December 24th—28th 2018



SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

MILESTONE DATES:

- Masonry Bearing Walls—1/7/19
- Steel Joists/Decking—2/4/19

PROGRESS THIS WEEK:

HCE Sitework

- Storm System connection near Janesville Road.

HCE Footings/Foundation

- Footings continue to be excavated as needed
- Formed and poured East foundation walls

HCE—Bid Pack #2

- Scoping BP#2 bidders for 1/14 board approval.

GOAL FOR NEXT WEEK:

HCE Sitework

- Storm system in access road will be worked on.
- Footing Excavation continues.

HCE Footings/Foundation

- Footings and foundation walls continue to be formed, poured and backfilled as completed.

HCE—Bid Pack #2

- Complete bid pack #2 scope review and award sub-contractors.



Foundation Wall formed, poured, and covered for frost protection



Storm Drainage System Connection



Courtyard Stair foundation walls backfilled