



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
Feb. 25th — March 1st 2019



CGSCHMIDT
INC.

SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

PROGRESS THIS WEEK:

New Addition

- Steel joists, beams and decking will continue to be installed.
- The roof decking will be finishing up on Wednesday and Thursday

MILESTONE DATES:

- Roofing Completed — April 2nd
- Enclosure Completed — June 24th

GOAL FOR NEXT WEEK:

New Addition

- Steel joists, beams, and decking will finished.
- Roof wood blocking will start
- Ground thaw will start in order to finish Mechanical, Electrical, and plumbing under ground needs and then pouring of the slab on grade.



**Steel Decking installed on top of joists
(Picture of Kindergarten Room)**



Steel Joists in Classroom



Steel Joists in Hallway