



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
March 18th—22nd 2019



CGSCHMIDT
INC.

SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

MILESTONE DATES:

- Roofing Completed — April 2nd
- Enclosure Completed — June 24th

PROGRESS THIS WEEK:

New Addition

- Roofing is completed for getting the addition water tight.
- Underground piping is completed on the east and wrapping up on the west
- Grading is completed on the east and finishing up on the west of the addition
- Walked through with the high school shop classes and explained the construction process and answered questions

GOAL FOR NEXT WEEK:

New Addition

- Underground piping will be fully completed
- The subgrade will be fully graded, leveled, and compacted.
- The concrete slab on grade will be prepped and poured for half of the addition, second half will be the following week



Roofing is water tight



High School Student Interreaction



Wire Mesh and vapor barrier in preparation for slab on grad concrete pour