



# CONSTRUCTION UPDATE

**WHITNALL**  
SCHOOL DISTRICT

Whitnall Middle School  
May 13th—May 31st 2019



## SAFETY:

**Please be mindful of the construction area as activities continue. No students, parents, or school staff should enter the temporary partitions without a CG Schmidt escort.**

## PROGRESS:

### Science Classrooms

- The wall and soffit taping and mud is completed for painting.
- Priming and painting of walls first coat is wrapping up
- The ceilings that are exposed have been painted
- The ceiling grid has started to be installed.
- And the casework has been installed in the majority of the rooms and is finishing up.



Looking into Science Classroom 113—Casework and ceiling grid is being installed

## MILESTONE DATES:

- Start Installing Casework—May 28th 2019 Goal Achieved
- Drop Ceiling Tile—June 17th 2019
- Flooring Started—June 24th 2019

## GOAL FOR NEXT UPDATE:

### Science Classrooms

- The ceiling grid will be installed.
- The casework installation will be completed
- The grilles, diffusers, and lights will be hung and attached to the ceiling grid.
- The sinks will be installed in classroom casework.
- Acoustical Panels will start to be installed.
- The major demolition work of the public bathroom sets will be mostly completed by next update.



Looking into collaboration space—Walls mudded and taped and ceilings painted



Looking into Science Lab 118— Casework is being completed