



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Whitnall Middle School
June 3rd — June 21st 2019



SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should enter the temporary partitions without a CG Schmidt escort.

PROGRESS:

Science Classrooms

- The temporary partitions from the science renovated space has been taken down and new temporary partitions installed for the public bathroom sets.
- Painting the first coat on walls is completed as well as the exposed ceilings have been painted.
- Ceiling grid has been installed along with lights, grilles, and fire alarm heads.
- The glass garage door and the fire coiling door were installed.
- Casework is completed except for the science classroom epoxy tops which will be installed in Mid-July.

Public Bathrooms

- Asbestos Abatement is completed.

MILESTONE DATES:

- Finish Flooring— July 5th
- Second coat of Paint completed — July 12th
- Doors and Hardware completed—July 12th

GOAL FOR NEXT UPDATE:

Science Classrooms

- Flooring, doors, door hardware, interior glass , marker boards, tack boards, and ceiling tile will be installed.
- The hallway columns will be have drywall installed along with the hallway bulkheads where the temporary partitions were up.

Public Bathrooms

- The demolition will be completed along with wall layout.
- The plumber will working on finishing up inwall rough in for walls to be closed up before ceramic tile is installed.



Folding Panel Partition was installed along with ceiling grid, lights, grilles, and this room has ceiling tile competed



Temporary Partitions were taken down and flooring mastic was abated for asbestos



Overhead Garage Door is installed