



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Whitnall Middle School
July 15th—August 2nd 2019



SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should enter the temporary partitions without a CG Schmidt escort.

MILESTONE DATES:

Finish bathrooms on 1st and 2nd floor, complete punchlist and turn spaces over to owner—August 16th 2019

PROGRESS:

Science Classrooms

- Flooring has been completed in hallway and common space.
- Punch List has been conducted.

Public Bathrooms

- Bathroom Tile completed
- Plumbing fixtures are being installed.
- Bathroom partitions are following once fixtures are

GOAL FOR NEXT UPDATE:

Science Classrooms

- Complete the punchlist
- Final inspections

Public Bathrooms

- Finish installing the toilet accessories once the partitions are up.
- Complete punchlist and turn over to owner.



STEM Commons Finished



Bathroom Tile and Partitions



Second Floor Locker Install



STEM Corridor Finished