



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Whitnall Middle School
June 24th - July 12th 2019



SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should enter the temporary partitions without a CG Schmidt escort.

PROGRESS:

Science Classrooms

- The hallway columns and bulkheads have drywall installed with joint compound and tape.
- Flooring, base, doors and door hardware are being installed.

Public Bathrooms

- Toilet carriers have been installed
- Wall framing has been completed
- In wall blocking for bathroom furnishings is being installed.

MILESTONE DATES:

- Finish Flooring— July 5th—completed in classrooms, hallway completed once owner is done waxing east rooms
- Doors and Hardware completed—July 12th—Completed besides some miscellaneous door hardware

GOAL FOR NEXT UPDATE:

Science Classrooms

- Interior glass for doors, sidelights, and specialty windows will be installed
- Flooring will be finished in the hallway and common space.
- Punch List will be conducted to finalize the space and turn over to the owner.

Public Bathrooms

- Walls will be finished with backer board and tile will be installed.
- Once tile is completed, plumbing fixtures will be installed. Followed by bathroom partitions and accesso-



Doors and hardware are being installed.



Toilet and Sink carriers installed and walls framed.



Lights in the hallway and common space are being installed.