



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
November 3rd—7th 2018



CGSCHMIDT
INC.

SAFETY:

Please be mindful of the construction area as activities begin. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

PROGRESS THIS WEEK:

HCE Sitework

- Site Grading continues
- Fire/Maintenance Access Road has started

HCE—Bid Pack #2

- Sent out for bids on 11/30/18
- Building walk through happened on 12/6/18 at 4:15 PM.
- Bid due date is 12/20/18



Sitework—Topsoil Stripped and Stock Pile

MILESTONE DATES:

- Footings/Foundation—12/17/18
- Masonry Bearing Walls—1/7/19
- Steel Joists/Decking—2/4/19

GOALS NEXT 2 WEEKS:

HCE Sitework

- Access Road installed
- Footing Excavation
- Footing forms and pouring

HCE—Bid Pack #2

- Receive Bids on due date and start bid scope reviews.
- BP#2 subcontractor approval needed by 1/14/18



Sitework—Stripping Topsoil and removing pavement



Sitework—Stripping Topsoil