



CONSTRUCTION UPDATE

WHITNALL
SCHOOL DISTRICT

Hales Corners Elementary
March 4th — 8th 2019



CGSCHMIDT
INC.

SAFETY:

Please be mindful of the construction area as activities continue. No students, parents, or school staff should pass the fence line without a CG Schmidt escort.

PROGRESS THIS WEEK:

New Addition

- Steel joists, beams and decking are finished
- The roof blocking is ongoing
- The ground thaw system was placed over half of the new addition subgrade. This will heat the ground and get rid of any frost.

MILESTONE DATES:

- Roofing Completed — April 2nd
- Enclosure Completed — June 24th

GOAL FOR NEXT WEEK:

New Addition

- Roof wood blocking will be completed
- Ground thaw will be moved over to the east half of the new addition.
- Temporary heating units will be brought onsite and temporary closing of rooms so we can keep heat in.
- Electrical and plumbing in ground piping will be going



Ground Thaw System under Concrete blankets to keep heat in and pull frost out of ground



Roof Metal Decking



Roof Blocking